BRUHAT BENGALURU MAHANAGARA PALIKE,
BYATARAYANAPURA DIVISION

Bruhat Bengaluru Mahanagara Palike

Name of Work :- Improvements to Roads and drains in Vinayaka Layout 1st Stage and surrounding areas in ward no -07, Byatarayanapura

BAR CHART

"FIRST & FINAL BILL"

Bruhat Bangalore Mahanagara Palike

NAME OF WORK : Improvements to Roads and drains in Vinayaka Layout 1st Stage and surrounding areas in ward no -07,

BAR CHART

Sl No	Description of Work	Unit	BOQ Quantity	EXE Quantity	Feb-22	Mar-22	Apr-22	May-22	Jun-22
1	KSRRB300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.(I.NO 19.1,Page no 143 SR 2018-19)	CUM	832.33	832.01					
2	KSRB 4-12: Providing and laying Plain cement concrete 1:3:6 mix with OPC 220kgs with crushed stone aggregate 40 mm and down size graded granite metal coarse aggregates @0.892Cum and fine aggregates @ 0.465Cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2 (P.No-13,I No-4.2 of PWD BCSR 2018-19)	CUM	163.07	163.05					
3	KSRB M2200-6 Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. MORTH Specification NO.1600&2200Specification No. Pg No.229 Item No.28.8.2	MT	22.09	22.08					
4	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69Cum and fine aggregate at 0.43Cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per Specification WALL & Bottom thickness 15Cm(Item No 37.59.2 page no 271)	CUM	361.43	361.42					
5	Providing and Fixing Pre cast covering Slab 100mm thick made out of CC, jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As per Engineer incharge. (Data Rate)	SQM	1033.50	1033.43					
6	Supply and fixing Precast reinforced concrete slab 250cm thick including cost of reinforcement as per design and drawing, material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveynce charges, labour charges inclusive of cost of all materials.	SQM	71.40	71.28					

PLANNED

EXECUTED

SHRIVA CONSTRUCTION AND CONSULTANCY

AEE(W)

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore